

9991

Public Works (1896) Department.

G.O., No. 140-41

DATED 11<sup>th</sup> November 1896.

[Despatch Abstract.]

Progress Report <sup>E. 2000</sup> (of the (Punjab Works) Madras  
S<sup>d</sup> for the month of September 1896,  
Ordered to be forwarded to the Govt of India.

Forwarded.



# BACK PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|------|-----|-------------|-------|
|      |     |             |       |      |     |             |       |

# FURTHER PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|------|-----|-------------|-------|
|      |     |             |       |      |     |             |       |



Sixth Circle.

Madura Division.

## Abstract of Progress Report for the month of September 1896.

| Particulars.                                       | Grant for the year. | Expenditure during the year. | Remarks showing the Progress of Works.                                                                                                                                                                                                                                                                                                                                          |
|----------------------------------------------------|---------------------|------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1                                                  | 2                   | 3                            | 4                                                                                                                                                                                                                                                                                                                                                                               |
|                                                    | Rs.                 | Rs.                          |                                                                                                                                                                                                                                                                                                                                                                                 |
| Capital Expenditure not charged to Revenue.        |                     |                              |                                                                                                                                                                                                                                                                                                                                                                                 |
| 49. Irrigation.                                    |                     |                              |                                                                                                                                                                                                                                                                                                                                                                                 |
| Periyar Project.                                   |                     |                              |                                                                                                                                                                                                                                                                                                                                                                                 |
| I. Works.                                          |                     |                              |                                                                                                                                                                                                                                                                                                                                                                                 |
| (1) Head works. . . . .                            | 20,000              | 6,620                        | All the works have been completed. Rs. 10,000 proposed to be surrendered not accepted by the Superintending Engineer, vide his No: 1051 M. D., dated 23rd August 1896.                                                                                                                                                                                                          |
| (2) Main Canals & Branches and (3) Distributaries. | 110,000             | 28,245                       | Includes Rs. 10,000 for land. The short outlay is due to a number of estimates in connection with the distributary & field channels being under preparation & those received from the Supr. Engineer sanctioned are being put in hand. The XII Branch channel estimate is nearly completed & as soon as it is sanctioned, expenditure will be largely in excess of the average. |
| Tools and Plant.                                   | -90,000             | -87,672                      |                                                                                                                                                                                                                                                                                                                                                                                 |

(Signed) T. W. S. Smyth.  
Executive Engineer, special,  
Periyar Works.

No: 1333 M. D., dated 28th October 1896.

Submitted to the Chief Engineer for Irrigation.

(Signed) O. V. Boddy, Lieut.-Col: R. E  
Suptg: Engineer, VI Circle

(True Copy)

*W. Hughes*

Joint Secretary to Govt: P. W. D., Irrigation  
Branch.



Public works (1896) Department

Current No. 9991

Dec: 5. 11. 96



Read the following:-

E. Form Progress Report of the Madura  
Division for the month of September  
1896:-

Order thereon. no 940 J  
11 " November 1896

Copy of the above report will  
be forwarded to the Government of  
India for information.

no 941 J of 11 " November 1896

Forwarded accordingly.

Isom

H  
3/11  
76

WH

W.H. 3/11

2

placed in the  
copy of statement  
7/11/96

W.H.  
30/10  
1896







